

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20184050
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Erosion Sediment Control (ESC) Inspection	John DiMauro	Failed	Tuesday, August 27, 2019

Corrective Action Required:

- | | | |
|---|------|---|
| 1 | Misc | The silt fence along the west side of the property and the diversion berm along the south side appear to be installed according to the plans.

The temporary sediment trap # 2 appears to be installed according to the plans.

There are areas along the east side of the property that need to be corrected. There are low areas that still need self fence installed and the diversion berm needs to be corrected to properly direct flow into the trap. |
|---|------|---|

Corrective Action Required:

- | | |
|---|------|
| 2 | Misc |
|---|------|

Corrective Action Required:

- | | | |
|---|---|---|
| 3 | PW-Devices for Erosion and Sediment Control | There are problems with the erosion control devices on your site. |
|---|---|---|

Corrective Action Required:

- | | | |
|---|---------------------------------|--|
| 4 | PW-Erosion and Sediment Control | Your project is in violation of the Erosion and Sediment control policy. Silt fence or other acceptable erosion control devices need to be installed on site. There is a significant amount of silt and debris washing out along SW Kline Rd where the new street is going to be tied in and also along SW Morris Dr just north of the construction site. Please make corrections to the erosion |
|---|---------------------------------|--|

Corrective Action Required: 5 Misc	control devices asap. Photos are attached to the permit. UPDATE
Corrective Action Required: 6 PW-Devices for Erosion and Sediment Control	<p>Thomas Hudgens with Redford Construction met me on site to discuss a solution and he plans to have a crew out asap to clean the washed out areas and get erosion control devices installed. I will update when the work is completed.</p> <p>There are problems with the erosion control devices on your site.</p> <p>ESC devices need to be installed along the roadway especially in the lower lying areas.</p> <p>The gutter buddies are starting to fill in with silt due to the heavy rain event and need cleaned out and maintained.</p> <p>Please make corrections promptly to the ESC devices to avoid any work stoppage.</p>

Comments: