

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191897
Address: 3200 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Site Visit	Ronald Paynter	Partial	Thursday, August 29, 2019

Informational:

1 Misc

Met with Dustin from Walters Excavating. They are doing some grading and prepping for the storm line. Plans still haven't been paid or approved yet. They will pour inverts for the manholes tomorrow. RP 8-28-19

Informational:

2 Misc

Met Dylan from Walters Excavating to hand of approved plans for streets, storm water, master drainage plan and erosion and sediment control. I informed him of the error on the street sign for Mary St. It is SW not SE. Dylan said they are expecting their storm boxes next Tuesday. They have concrete scheduled today for 1:30 PM to form sanitary inverts. RP 8-29-19

Comments: