## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRSITE20191519

Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date: **DE - Site Visit** Joe Starlin Partial Friday, August 30, 2019 Informational: Misc 8-23-19 I spoke with the Super and they are just moving dirt right now. Informational: 2 Misc 8-22-19 I spoke with Bill the Super on site about street light wires exposed and spliced. They found it that way and it gets removed and new wire goes in. Informational: 3 Misc 8-21-19 11:18am There is no activity on site. Informational: 8-26-19 8:43am There is no activity on site other than silt fence repair. Misc Informational: Misc 8-28-19 Sapp are having there sanitary line camera inspected. This will be followed up 2with a camera inspection from are water department after 30 days from the repair.

8-29-19 There was a operator on site working on grade.

8-30-19 9:58am Rain. There is no activity on the site due to weather.

## Comments:

Informational:

Informational:

Misc

Misc