

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20191226
Address: 4705 NE SARATOGA CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Tuesday, September 03, 2019

Corrective Action Required:

1 Misc

FRAMING:

- Fb great room and foyer wall from roof
- Fb bedroom wall from roof
- Fb wall space in basement vertically at max ten ft interval
- Nail rear basement exterior wall siding to sill plates at 6" oc
- Lag deck ledger board through spacers

****OK TO INSULATE**

Comments: