

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20183167  
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Proof roll parking lot</b>	John DiMauro	Partial	Tuesday, September 03, 2019

Informational:

1 Misc

7-30-19 proof roll passed on the east side of the site. The base rock is tight and ready for asphalt at this time.

Informational:

2 Misc

I observed the proof roll for the majority of the north side of the site. I verified the correct load weight and the equipment used.

The areas that were roll tested passed with little to no deflection of the sub-grade.

There are a few parking areas that were not tested due to the base rock being freshly installed and not ready or cured yet. I will mark the plans with the areas that passed and are ready for curb install. The crew plans to pour curb on Thursday 9/5/19 for the accepted areas and will call for an additional proof roll of the areas that were not tested today prior to installing curb.

**Comments:**