

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20191516
Address: 4713 NE SARATOGA CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|--------------|----------|----------------------------------|
| All Rough Inspection - Residential | Khanh Nguyen | Failed | Wednesday, September 04, 2019 |

Corrective Action Required:

1 Misc

FRAMING:

-Anchor sill plates within 12" of break in basement

-Install (3)2x4 stud support for lvl beam at foyer wall

**Complete electrical

-Complete framing at bedroom window

**Complete electrical

-Insulate first, then solidblock cantilevered joists above bearing wall

-Fb basement wall per code

**Fb wall vertically at ten ft or less interval; fb wall from ceiling furdownd space

-Provide solid support under foyer lvl point load

**OK TO INSULATE

Comments:

