

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20181667  
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Street - Proof Roll</b>	John DiMauro	Passed	Thursday, September 05, 2019

Corrective Action Required:

1	Misc	The roll test for the west turn lane on SW Pryor Rd. Failed. There were a few sections of the sub-grade with deflection during the test. The Spalding crew is going to address the soft areas today and set up another proof roll for tomorrow.
---	------	---

Informational:

2	Misc	The Spalding crew worked on the soft areas yesterday and this morning to prepare for the proof roll. The roll test passed inspection this morning. I verified the correct load weight and equipment used. The paving crew plans to pave the lane tomorrow.
---	------	--

Comments: