

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20184050
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Sewer Construction Inspection	John DiMauro	Partial	Thursday, September 05, 2019

Informational:

1 Misc

The revised storm line 3-40 plans were delivered to Redford Construction. The contractor was on site yesterday 8/19/19 clearing trees for in preparation for the revised storm line install.

Informational:

2 Misc

The Redford crew cut into the existing storm inlet in the back of the residents yard and set the pipe from the existing inlet to the new field inlet. The install appears to match the approved plans and the materials and methods used meet the criteria. The crew plans to pour the collars and inverts for the two boxes today around 4:00 pm. Ive uploaded current progress photos to the system. I will return for further inspection of the concrete work and install tomorrow.

Comments: