

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20181667
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	John DiMauro	Partial	Friday, September 06, 2019

Informational:

1 Misc

The Redford Construction crew is on site installing the Public water main. I inspected approximately 200' ft of the line they have laid from station 6+52.37 to about 8+50. The crew installed the 90 degree bend at the road crossing and the gate valve at station 6+62.37
Photos are attached.

Informational:

2 Misc

The Redford crew continued the install to approximately station 12+10.42

Informational:

3 Misc

The Redford Crew is continuing the Water Line A install. Photos are the current progress are attached and I will return for further inspection today.

Informational:

4 Misc

The Redford Construction crew is on site installing water line C. The install appears to match the plans and the materials used are correct. I will return for further inspections this afternoon.

Informational:

5 Misc

The Redford Construction crew installed water line C today. I verified that the install matched the approved plans and that the materials used meet the city standards.

The crew is now Continuing the install of public water line A. The crew has the line installed from approx station 15+10.40 to 17+34.29

I verified correct materials used and that the install matches the plans and meets the city standards.

Photos are attached to the permit.

Informational:
6 Misc

The Redford crew is working on the water line A install. The crew has the line ran from approx 17+34.29 to station 19+19.27

I inspected the Thrust blocks and restraints poured yesterday on water lines A & C. The install appears to meet the city standards.

Photos are attached to the permit.

Informational:
7 Misc

The Redford crew moved over from the off site to work on the on site creek crossing of the waterline. The are preparing the encasement pipe at this time.

Comments: