

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20183200
Address: 1706 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	John Borns	Partial	Friday, September 06, 2019

Partial Correction:

1	Misc	INSPECTED ABOVE CEILING ONLY - APPROVED TO ROCK LIDS: EAST WING, ROOMS 135-148; 116-119; 121-124; 126; 128; 130-132; CENTER, SPACES 104-108; 125; 127;
---	------	--

Partial Correction:

2	Misc	OK TO COVER WHEN READY WOOD WALL AND CEILING FRAMING + ENCLOSED SYSTEMS ROUGH-IN AT LOCATIONS: EAST WING UNITS INCLUDING BATHROOMS; A104; 105; CORR 109 INCLUDING E 20'; 115-118; CORR 121; CORR 123; 124; 131; [106-108; 110; 112; 113; 130; 132; WALLS AT 119 & 125-128; A100; 102; 103 EXCEPT WEST 15' OF CONNECTING CORRIDOR;
---	------	--

ABOVE-CEILING AT A111, 112, AND 121 NOT OK TO COVER BEFORE GAS PIPING IS APPROVED

Corrective Action Required:

3	Misc	SOME TIE-DOWN BOLTS FOUND NOT TO BE TORQUED. 3RD PARTY INSPECTION REPORT REQUESTED BUT NOT RECEIVED TO DATE.
---	------	--

Comments: