

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20191069  
Address: 500 SE M 150 HWY, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Grading/Excavation/Fill Inspection</b>	Marquelle Williams	Partial	Friday, September 06, 2019

Informational:  
1 Misc

AUGUST 20, 2019

Earthworks Excavating has started excavating and grading detention pond on east side of site.

Informational:  
2 Misc

SEPTEMBER 6, 2019

BLASTING

Explosive Contractors Inc has been onsite September 3,4,6 2019 blasting the rock underground that Earthworks Excavating kept hitting while installing Sanitary Line A

**Comments:**