

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20191069  
Address: 500 SE M 150 HWY, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                            | Inspector:                                                                                                                                                    | Outcome: | Date:                         |
|--------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|-------------------------------|
| <b>DE - Sanitary Sewer<br/>Construction Inspection</b> | Marquelle Williams                                                                                                                                            | Partial  | Monday, September<br>09, 2019 |
| Informational:<br>1 Misc                               | JULY 15, 2019                                                                                                                                                 |          |                               |
|                                                        | Existing Manhole has been approved. Existing Manhole SP-008 @ Sta. 0+00 has been cored, pipe installed and Earthworks Excavating are pouring collars.         |          |                               |
| Informational:<br>2 Misc                               | AUGUST 5, 2019                                                                                                                                                |          |                               |
|                                                        | @10:40AM                                                                                                                                                      |          |                               |
|                                                        | Earthworks Excavation is continuing to back fill, excavate, and install Sanitary Line A from MH A3 to MH A4. Crew is currently hitting rock as they excavate. |          |                               |
| Informational:<br>3 Misc                               | AUGUST 6, 2019                                                                                                                                                |          |                               |
|                                                        | Earthworks crew is continuing to backfill, excavate and install Sanitary Line A from MH A3 to MH A4.                                                          |          |                               |
| Informational:<br>4 Misc                               | AUGUST 9, 2019                                                                                                                                                |          |                               |
|                                                        | Earthworks Excavation is continuing to backfill, excavate and Install Sanitary Line A from MH A3 to A4.                                                       |          |                               |

Informational:

5 Misc

AUGUST 12, 2019

Earthworks Excavation crew is continuing to backfill, excavated and install Sanitary Line A from MH A3 to MH A4

Corrective Action Required:

6 Misc

AUGUST 12, 2019

Earthworks Excavation has MH A4 bottom portion set.

Informational:

7 Misc

AUGUST 13, 2019

Inspector issued plans for streets and storm sewer First Plat Phase I to Chris Macy of Earthworks Excavation. Chris was on site clearing and grubbing and repairing silt fence. Chris also wanted to start erosion control for First Plat Phase I.

Earthworks Excavation pipe crew was running string line to MH A5.

Informational:

8 Misc

AUGUST 14, 2019

Earthworks Excavation is continuing to backfill, excavate and install Sanitary Line A from MH A4 to MH A5.

Informational:

9 Misc

AUGUST 15, 2019

Earthworks Excavation has hit lots of rock while excavating. No new pipe has been installed on Sanitary Line A

Informational:

10 Misc

AUGUST 20, 2019

Earthworks Excavating is continuing to backfill, excavate and install Sanitary Line A from Manhole A4 to A5

Informational:

11 Misc

SEPTEMBER 6, 2019

Earthworks Excavation crews continue to excavate, backfill, and install Sanitary Line A from MH A4 to MH A5. MH A5 was set upon Inspectors arrival.

Informational:

12 Misc

SEPTEMBER 9, 2019

Earthworks Excavation is continuing to backfill, excavate and install Sanitary Line A from MH A5

**Comments:**