

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191069
Address: 500 SE M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Brandon Kalwei	Partial	Tuesday, September 10, 2019
Informational: 1 Misc	JULY 15, 2019		
	Existing Manhole has been approved. Existing Manhole SP-008 @ Sta. 0+00 has been cored, pipe installed and Earthworks Excavating are pouring collars.		
Informational: 2 Misc	AUGUST 5, 2019		
	@10:40AM		
	Earthworks Excavation is continuing to back fill, excavate, and install Sanitary Line A from MH A3 to MH A4. Crew is currently hitting rock as they excavate.		
Informational: 3 Misc	AUGUST 6, 2019		
	Earthworks crew is continuing to backfill, excavate and install Sanitary Line A from MH A3 to MH A4.		
Informational: 4 Misc	AUGUST 9, 2019		
	Earthworks Excavation is continuing to backfill, excavate and Install Sanitary Line A from MH A3 to A4.		

Informational:		
5	Misc	AUGUST 12, 2019
		Earthworks Excavation crew is continuing to backfill, excavated and install Sanitary Line A from MH A3 to MH A4
Corrective Action Required:		
6	Misc	AUGUST 12, 2019
		Earthworks Excavation has MH A4 bottom portion set.
Informational:		
7	Misc	AUGUST 13, 2019
		Inspector issued plans for streets and storm sewer First Plat Phase I to Chris Macy of Earthworks Excavation. Chris was on site clearing and grubbing and repairing silt fence. Chris also wanted to start erosion control for First Plat Phase I.
		Earthworks Excavation pipe crew was running string line to MH A5.
Informational:		
8	Misc	AUGUST 14, 2019
		Earthworks Excavation is continuing to backfill, excavate and install Sanitary Line A from MH A4 to MH A5.
Informational:		
9	Misc	AUGUST 15, 2019
		Earthworks Excavation has hit lots of rock while excavating. No new pipe has been installed on Sanitary Line A
Informational:		
10	Misc	AUGUST 20, 2019
		Earthworks Excavating is continuing to backfill, excavate and install Sanitary Line A from Manhole A4 to A5
Informational:		
11	Misc	SEPTEMBER 6, 2019
		Earthworks Excavation crews continue to excavate, backfill, and install Sanitary Line A from MH A4 to MH A5. MH A5 was set upon Inspectors arrival.
Informational:		
12	Misc	SEPTEMBER 9, 2019
		Earthworks Excavation is continuing to backfill, excavate and install Sanitary Line A from MH A5
Informational:		
13	Misc	SEPTEMBER 10, 2019
		Earthworks Excavation crews are continuing to backfill, excavate, and install Sanitary Line A. The crew has built a concrete encasement at STA: 14+57 to 14+77. Concrete to be poured 9/10/19.

Comments: