

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191238
Address: 306 SW BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Failed	Wednesday, September 11, 2019

Corrective Action Required:

1 Misc

AT RE-INSPECTION PROVIDE:
- CITY-STAMPED PERMIT PRINT SET
- LADDER 6' OR 8'

Corrective Action Required:

2 Misc

COMPLETE ABOVE-CEILING REMOVALS INCLUDING:
- ABANDONED STUD MATERIAL
- ABANDONED STRAP AND ALL-THREAD HANGERS

Corrective Action Required:

3 Misc

SMACNA / AIR DIFUSSION COUNCIL / MANUFACTURER'S INSTRUCTIONS >
INSTALLATION OF HVAC FLEXIBLE DUCT: SEE INSTRUCTION SHEET IN EACH BOX
OF MATERIAL RE SUPPORT AT 5' MAX INTERVALS WITH 1-1/2" MIN WIDTH
HANGERS. CLAMPS & LISTED TAPING OF INNER AND OUTER LAYER MUST BE
PER INSTRUCTIONS. NON-METALLIC CLAMPS OK ONLY WITH BEADED FITTINGS.

Corrective Action Required:

4 Misc

NEC 300-11, 330.30 & 334-10 INSTALLATION OF MC ELECTRICAL CABLE:
SECURELY FASTEN WITHIN 12" OF ENTRY TO BOXES, INCLUDING FIXTURE
WHIPS IN EXCESS OF 6' LONG

Corrective Action Required:

5 Misc

NEC 110-12: CHECK ALL ELECTRICAL JUNCTION BOXES FOR UNUSED OPENINGS
- PLUG

Comments: