

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

**Inspection Summary**

Permit #: PRCOM20192047  
Address: 300 SW BLUE PKWY, Unit:B, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:               | Inspector: | Outcome: | Date:                      |
|---------------------------|------------|----------|----------------------------|
| <b>In-wall Inspection</b> | John Borns | Partial  | Friday, September 13, 2019 |

**Partial Correction:**

|   |      |   |
|---|------|---|
| 1 | Misc | OK TO COVER WHEN READY WALLS WITH WIRING AT DISPLAY STRUCTURES EXCEPT ONE AT NW CORNER YET TO BE CONSTRUCTED. |
|---|------|---|

**Corrective Action Required:**

|   |      |   |
|---|------|---|
| 2 | Misc | WALLS AT RESTROOMS 103 & 104 NOT APPROVED TO COVER:<br>- DRINKING FOUNTAIN PLUMBING AND WIRING NOT AT LOCATION PER DRAWING<br>- NO BLOCKING FOUND FOR 18" VERTICAL GRAB BARS<br><br>WORK AT AND ABOVE CEILINGS NOT COMPLETED - NOT READY FOR INSPECTION. LIGHTING NOT IN PLACE. BOXES ABOVE NOT CLOSED. ACCESS PANELS REQUIRED FOR ACCESS TO J.B.s ABOVE CEILING. |
|---|------|---|

**Corrective Action Required:**

|   |      |  |
|---|------|--|
| 3 | Misc | DEMISING WALL AND PASSAGEWAY WALL TO REAR DOOR NOT READY FOR INSPECTION. |
|---|------|--|

**Comments:**