

Inspection Summary

Permit #: PRSUBD20181667, Development - Subdivision
Whispering Woods
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Surface Course	John DiMauro	Passed	Tuesday, September 17, 2019

Informational

1 On 9/7/2019 Joe Starlin was on site and inspected the surface asphalt lift install for the west turn lane on SW Pryor Rd. He verified compliance with the city standards. The lane has been striped and appears to match the approved plans and typical detail section.

DE - Street - Base Lift	John DiMauro	Passed	Tuesday, September 17, 2019
-------------------------	--------------	--------	-----------------------------------

Informational

1 Calverts Paving is on site installing the base lift for the west lane of SW Pryor Rd. I verified the correct asphalt type and temperature and that the correct equipment is being used.

Informational

2 Calverts Paving is continuing the base asphalt lift. I verified the correct asphalt mix type and temperature. The equipment being used meets the city standards.

DE - ADA Inspection	John DiMauro	Partial	Tuesday, September 17, 2019
---------------------	--------------	---------	-----------------------------------

Informational

1 PRE POUR INSPECTION

The Ray Cochran & Company crew is on site setting up the ADA ramp sections and

sidewalks for the for the common areas of the subdivision. The crew is setting up their forms and calling for inspection as they move along. I will continue to inspect the work progress as it goes along and then do a post pour verification inspection when the work is complete.

DE - Sidewalk Inspection	Tom Chandler	Partial	Tuesday, September 17, 2019
--------------------------	--------------	---------	-----------------------------------

Informational

1 PRE POUR INSPECTION

The Ray Cochran & Company crew is on site setting up the ADA ramp sections and sidewalks for the for the common areas of the subdivision. The crew is setting up their forms and calling for inspection as they move along. I will continue to inspect the work progress as it goes along and then do a post pour verification inspection when the work is complete.

Comments:
