

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20181667
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Wedge Lift	John DiMauro	Passed	Tuesday, September 17, 2019

Informational:

1 Misc

The RandySpalding crew is working on the Pryor Rd. right turn lane widening. The crew has the shoulder cut out and to grade. The crew installed geo-grid and base rock. After the base rock cures out we will proof roll prior to paving. Photos are attached.

Informational:

2 Misc

The crew continued with the Pryor road right turn lane. Additional base rock was installed and the area is cut to grade. Plans are to install asphalt first early next week.

Informational:

3 Misc

I observed the proof roll for the Pryor Road right turn lane widening. I verified the correct load weight and truck type. Proof roll passed. The Calverts paving crew plans to lay asphalt today.

Informational:

4 Misc

Calverts Paving installed the base and surface lifts for the Pryor Rd. Right turn lane. I verified proper load and surface temps between lifts and the correct mix types according to the approved plans. The proper equipment is being used.

Comments: