

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20192023
Address: 869 SW LEMANS LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Steve Quaid	Failed	Wednesday, September 18, 2019

Corrective Action Required:

1	Miscellaneous Correction	** Emergency lighting is not roughed in. ** Electric cables are not supported within 12" of the junction box ** Metal junction boxes are not bonded. ** There isn't any framing in the wall to support the grab bars for toilet ** Bathroom vent fan is not installed ** No return air is installed ** HVAC duct system is not complete. Prints show 10 vents only 4 are installed and the main trunk line is open at its end.
---	--------------------------	--

Be sure to have the rated assembly inspected.

Comments: