

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191069
Address: 500 SE M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Site Visit	Marquelle Williams	Partial	Thursday, September 19, 2019
Informational: 1 Misc	MAY 28, 2019 @10:32AM	Inspector did not speak to anyone with Earthworks Excavation. Inspector could see that at least 1 person from Earthworks was present and doing some clearing and grubbing.	
Informational: 2 Misc	MAY 30, 2019 @ 3:15PM	Earthworks Excavation crews were on site clearing and grubbing.	
Informational: 3 Misc	JUNE 3, 2019 @10:30AM	No crews on site.	
Informational: 4 Misc	JUNE 5, 2019		

Informational: 5 Misc	@11:00AM Earthworks Excavation crew is on site clearing and grubbing. JUNE 6, 2019
Informational: 6 Misc	@10:10AM No crews were on site. JUNE 11, 2019
Informational: 7 Misc	@2:30 PM No crews were on site. Earthworks Excavating has been clearing and grubbing but not here today. JUNE 18, 2019
Informational: 8 Misc	@11:00am Earthworks crews were on site grading and mowing. JUNE 24, 2019
Informational: 9 Misc	11:45am Inspector spoke with Tim Trigg of Earthworks Excavation. Tim informed inspector that Earthworks crew would start digging this week. JUNE 25, 2019
Informational: 10 Misc	@ 9:30AM No crews working on site. Heavy Machinery has been brought on site. JULY 1, 2019
Informational: 11 Misc	@10:30AM Earthworks crew was on site. Starting stubb is located in wrong place. Inspector told crew to take pics and submit actual stubb location to their engineers. JULY 9, 2019 Inspector made site visit to see where crew was with Man hole that is in wrong location. Crews informed Inspector that they were going to core l existing Man hole and start. Inspector informed crew not to do that until

their engineers and the City's engineers worked through their process to correct the problem

Informational:

12 Misc

JULY 10, 2019

Earthworks Crews have started excavating their first line. Crew and Inspector still waiting on Man hole decision.

Informational:

13 Misc

JULY 11, 2019

Inspector spoke with Jeff Tyler of Earthworks. Jeff was hoping to core tomorrow July 12, 2019. Inspector spoke with Development Engineer Kent Monter and he said we were still waiting on Engineer Kevin Sterrett to submit revised CAD plans before starting.

Informational:

14 Misc

SEPTEMBER 19, 2019

Inspector Marquelle Williams assisted with waterline service abandonment across the street from Cobey Creek. Floyd A Long of Raytown, Mo. (913) 208-1367 and Inspector Matt Munger temporarily shut down valves 22953 and 22955 in order to abandon service at vacant house on Cobey Creek Job site.

Comments: