

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20192047
Address: 300 SW BLUE PKWY, Unit:B, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Steve Quaid	Failed	Thursday, September 19, 2019

Partial Correction:

1	Misc	OK TO COVER WHEN READY WALLS WITH WIRING AT DISPLAY STRUCTURES EXCEPT ONE AT NW CORNER YET TO BE CONSTRUCTED.
---	------	---

Corrective Action Required:

2	Misc	WALLS AT RESTROOMS 103 & 104 NOT APPROVED TO COVER: - DRINKING FOUNTAIN PLUMBING AND WIRING NOT AT LOCATION PER DRAWING - NO BLOCKING FOUND FOR 18" VERTICAL GRAB BARS WORK AT AND ABOVE CEILINGS NOT COMPLETED - NOT READY FOR INSPECTION. LIGHTING NOT IN PLACE. BOXES ABOVE NOT CLOSED. ACCESS PANELS REQUIRED FOR ACCESS TO J.B.s ABOVE CEILING.
---	------	---

Corrective Action Required:

3	Misc	DEMISING WALL AND PASSAGEWAY WALL TO REAR DOOR NOT READY FOR INSPECTION.
---	------	--

Corrective Action Required:

4	Miscellaneous Correction	Okay to cover Display walls on north wall Okay to cover north west display walls Okay to cover warehouse side of break room and corridor
---	-----------------------------	--

Comments: