CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRESRES20191301

Address: 4728 NE SARATOGA CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Khanh Nguyen Failed Tuesday, September

Residential 24, 2019

Corrective Action Required:

1 Misc **RESTORE EROSION CONTROL AT BACK CORNER OF LOT. NO FURTHER

INSPECTION WILL BE GRANTED UNTIL EROSION CONTROL IS IN COMPLIANCE

FRAMING:

- -Anchor sill plate within 12" of break near garage I beam support studs
- -Take off deck floor load from cantilevered joists.
- **Install L bracket at of trimmer joists-ledger board connections and at header joist-trimmer joist connections
- -Insulation used as fire blocking material shall be secured in place
- -Misplaced steel column near stair wall; same I beam, install missing column support at bedroom wall corner

Comments: