

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191953
Address: 1708 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Steve Quaid	Passed	Tuesday, September 24, 2019

Partial Correction:

1	Misc	OK TO COVER WHEN READY HORIZONTAL MECHANICAL CHASE AT BASE OF WALL AT: EAST WALL; NORTH WALL;
---	------	---

Informational:

2	Miscellaneous Correction	**Okay to close plumbing wall at bar area **Okay to close plumbing wall at mop sink **Okay to close walls in Waxing rooms. Be sure to seal rated walls. **Do not close horizontal chase on south wall. After electrical work is completed call for re-inspection.
---	--------------------------	--

Informational:

3	Miscellaneous Correction	** Okay to close horizontal chase on south wall.
---	--------------------------	---

Comments: