

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191897
Address: 3200 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Ronald Paynter	Partial	Tuesday, September 24, 2019

Informational:

1 Misc

Dustin's crew has laid 200 ft of RCP and 100 ft of HPDE storm pipe. They have also set storm boxes 403, 404, 601 and 602. We have encountered the water line at a wrong depth coming out of storm box 404. Engineers will have to come up with new plans on how to proceed around the issue. RP 9-24-19

Comments: