

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20182652
Address: 2100 SW LADDERBACK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--|--------------|----------|----------------------------------|
| DE - Sanitary Sewer Construction Inspection | John DiMauro | Partial | Wednesday, September 25, 2019 |

Informational:

1 Misc

The Redford Construction crew is on site starting the sanitary sewer install. The crew exposed the base of the existing MH on site near the intersection of SW Ladderback Dr. and SW River Trail Dr. The crew plans to core into the MH this afternoon and prepare to start laying pipe tomorrow. I will return for further inspection of the core and sewer line tomorrow morning.

Comments: