

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRESRES20191301
Address: 4728 NE SARATOGA CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Thursday, September 26, 2019

Corrective Action Required:
1 Misc **NOTHING DONE ESCEPT THE EROSION CONTROL. THIS IS A 3RD INSPECTION.

FRAMING:

-Anchor sill plate within 12" of break near garage I beam support studs

-Take off deck floor load from cantilevered joists.

**Install L bracket at of trimmer joists-ledger board connections and at header joist-trimmer joist connections

-Insulation used as fire blocking material shall be secured in place

-Misplaced steel column near stair wall; same I beam, install missing column support at bedroom wall corner

Comments: