

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20191809  
Address: 851 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Footing Inspection - Commercial</b>	Khanh Nguyen	Failed	Tuesday, October 01, 2019

Corrective Action Required:

1 Misc

THE BUILDER FAILED TO CONTACT THE CITY FOR THE FOOTING INSPECTION AND INSTEAD LEFT A VOICE MESSAGE. AFTER TALKING TO HIM (MR. PETER), I STOPPED BY THE SITE, BUT THE FOOTING WAS ALREADY MOSTLY POURED. I CALLED HIM AND REQUESTED THAT THE ENGINEER OF RECORD MUST SUBMIT TO THE CITY THE LETTER APPROVING THE FOOTING. GROUNDING TO UFER, APPARENTLY, WAS NOT DONE

**Comments:**