

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20170399

Address: 3520 SW HOLLYWOOD DR, Unit:2, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Brandon Kalwei	Failed	Wednesday, October 02, 2019

Corrective Action Required:

1 Misc

1st floor

Need to verify low voltage wires being secured ***

Unit 101

-protect piping in north side bedroom closet, north wall

Unit 109

-on west side of bathroom, address cut 2x6 studs where piping is coming through, stud shoe needed

-west side bedroom wall, protect vent stack above sink, on hall way side

-west side bathroom wall, protect plumbing at bottom plate

Unit 111

- protect plumbing in north side bedroom at bottom plate

-protect water line, south side bathroom at SW corner towards bottom plate

Far south garage, plumbing incomplete coming down from second floor and also in hall way outside of that garage

Far north side garage, electrical needs to be boxed up, in separating wall

between garage and utility room

Second storage unit from far north end, top plates need to be strapped and plumbing needs to be protected

Storage room just north of south side stair tower, light fixture wiring needs to be secured

Comments: