

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20192023
Address: 869 SW LEMANS LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--|-------------|----------|--------------------------|
| All Rough Inspection - Commercial | Steve Quaid | Failed | Monday, October 07, 2019 |

Corrective Action Required:

| | | |
|---|--------------------------|--|
| 1 | Miscellaneous Correction | <p>** Emergency lighting is not roughed in. BOX RECESSED IN WALL, BRING OUT TO FACE OF STUD</p> <p>** Electric cables are not supported within 12" of the junction box ,INCOMPLETE</p> <p>** Metal junction boxes are not bonded. INCOMPLETE</p> <p>** There isn't any framing in the wall to support the grab bars for toiletINCOMPLETE</p> <p>** Bathroom vent fan is not installed</p> <p>** No return air is installed</p> <p>**</p> <p>3RD INSPECTION FEES WILL BE REQUIRED</p> |
|---|--------------------------|--|

Corrective Action Required:

| | | |
|---|--------------------------|---|
| 2 | Miscellaneous Correction | <p>** Electric cables are not supported within 12" of the junction box</p> <p>** Metal junction boxes are not bonded.</p> |
|---|--------------------------|---|

Comments: