

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20182604
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Tuesday, October 08, 2019

Partial Correction:

1 Misc

OK TO COVER WHEN READY 5/8" MOLD-RESISTANT FIRECODE X GWB AT WALLS
INSIDE FACE AND SPACES BETWEEN JOISTS AT BACKSIDE:

STAIRWELL 1:

1ST FLOOR: 1ST LAYER; 2ND LAYER;
2ND FLOOR: 1ST LAYER; 2ND LAYER;
3RD FLOOR: **1ST LAYER**;

STAIRWELL 2:

1ST FLOOR: 1ST LAYER; 2ND LAYER;
2ND FLOOR: 1ST LAYER; 2ND LAYER @ 2 OF 3 WALLS;

STAIRWELL 3:

1ST FLOOR: 1ST LAYER; 2ND LAYER;
2ND FLOOR: 1ST LAYER; 2ND LAYER @ 2 OF 3 WALLS;

STAIRWELL 4:

1ST FLOOR: 1ST LAYER; 2ND LAYER;
2ND FLOOR: 1ST LAYER; 2ND LAYER;
3RD FLOOR: **1ST LAYER**;

Partial Correction:

2 Misc

NOTE: FIRESTOPPING WHERE PVC PIPE INTERRUPTS GWB IS SUBJECT TO APPROVAL WHEN COMPLETED. USE ONLY LISTED FIRECAULK.

OK TO COVER WHEN READY 5/8" MOLD-RESISTANT FIRECODE X GWB @ ELEVATOR SHAFT SPACES BETWEEN JOISTS AT BACKSIDE:

EAST ELEVATOR:

1ST FLOOR: 1ST & 2ND LAYERS;

WEST ELEVATOR:

1ST FLOOR: 1ST & 2ND LAYERS;

Comments: