

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20170399

Address: 3520 SW HOLLYWOOD DR, Unit:2, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Brandon Kalwei	Failed	Tuesday, October 08, 2019

Corrective Action Required:

1	Misc	1st floor
---	------	-----------

Need to verify low voltage wires being secured \*\*\* needs to be secured within 12" of box

Stud wall across from room 203, need to be fixed with piping going through. Notched more than 40%

Room 103 bathroom needs draft stopping at top plate  
Joist hangers needed in east side stair tower underneath landing

Far north side garage, electrical needs to be boxed up, in separating wall between garage and utility room

Storage room just north of south side stair tower, light fixture wiring needs to be secured

**Comments:**