

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191069
Address: 500 SE M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Grading/Excavation/Fill Inspection	Marquelle Williams	Partial	Wednesday, October 09, 2019

Informational: 1 Misc	AUGUST 20, 2019
	Earthworks Excavating has started excavating and grading detention pond on east side of site.

Informational: 2 Misc	SEPTEMBER 6, 2019
	BLASTING
	Explosive Contractors Inc has been onsite September 3,4,6 2019 blasting the rock underground that Earthworks Excavating kept hitting while installing Sanitary Line A

Informational: 3 Misc	OCTOBER 8, 2019
	Macy Construction continues to work on Detention pond. Crews are also moving dirt and excavating trees. Streets have been staked. All work being done is on the onsite portion of project.

Comments:

