

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20183926  
Address: 1445 SE BROADWAY DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Service Inspection - Commercial</b>	Marquelle Williams	Failed	Wednesday, July 24, 2019

Corrective Action Required:

1	Misc	INSPECTION FAILED
---	------	-------------------

Upon arrival meter was buried. Inspectors John DiMauro and Marquelle Williams asked Chad Anderson to uncover entire installed meter area. There was a splice approx. 6ft from meter well on the commercial building side of the meter. The City of Lees Summits standard detail for water meters states there should be splice free copper line for 10ft from meter well.

Informational:

2	Miscellaneous Correction	JULY 24, 2019
---	--------------------------	---------------

At approx. 4:30pm, Steve Robbins (FEI Supervisor) talked with Jeff Thorn of Lees Summit water department. Steve informed Jeff that Newberry Lot 295 was spliced in 6ft from the meter well on the commercial building side of the building. Jeff Thorn made an exception from the spec of no splice shall be made within 10ft from the meter well.

**Comments:**