

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183926
Address: 1445 SE BROADWAY DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Sewer Construction Inspection	Marquelle Williams	Partial	Thursday, October 10, 2019

Informational:

1	PW-Storm Sewer Inspection	Structure 1-1 and 1-2 has been installed. Structure 1-1 was cut in to the existing storm pipe that is public and runs through the property. Steve Robbins 03/05/2019 1:44 PM
---	---------------------------	--

Informational:

2	PW-Storm Sewer Inspection	The stormbox for 1-2 has an opening that is suppose to connect to the lot next door to this one, they have a board installed as of now blocking the hole, for now this is good, the contractors told me they will be getting a permit for the lot next door and it will tie into this storm box. I let the contractor know that we will try to work with them on this but it may effect substantial completion if they do not have a permit for the lot next door.
---	---------------------------	--

Informational:

3	Misc	AUGUST 12, 2019
---	------	-----------------

The storm box for 1-2 has an opening that is suppose to connect to the lot next door to this one. The lot next to this one never got a permit, so now contractors have to fix this issue. The temporary board the contractors have installed blocking the hole has been removed. Inspector witnessed crews installing rebar with apoxy and crews are pouring concrete 8/12/19 to cover this hole.

Comments: