

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20183479
Address: 1450 SE BROADWAY DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Mark Harding	Failed	Thursday, October 10, 2019

Corrective Action Required:

1	Misc	---Plumbing vents incomplete through roof. PROVIDE FALL BACK TO DRAIN AND SECURE 2" VENT. --Fire stopping- SEAL OPENINGS IN FIRE STOP WITH UNFACED INSULATION OR FOAM. --LOW PSI ON GAS LINE. NEED TO RE-TEST. --ELECTRCIAL SERIVCE AT MAIN DISCONNECT, NEED TO TORQUE DOWN LUGS AND TIGHTEN GROUND WIRES.
---	------	--

Corrective Action Required:

2	Misc	NO INSPECTION DUE TO LACK OF EROSION CONTROL. DO NOT COVER. INSTALL REQUIRED EROSION CONTROL WITHIN 2 BUSINESS DAYS.
---	------	--

Comments: