

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20192652  
Address: 1724 NW CHIPMAN RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Final Mechanical Inspection - Commercial</b>	John Borns	Failed	Tuesday, October 15, 2019

**Comments: IFGC 407; 415: PROTECTION OF ROOF MEMBRANE UNDER WOODEN PIPING SUPPORT BLOCKS FOR ROOFTOP EQUIPMENT AND GAS PIPING: COMPLY WITH MAXIMUM SUPPORT SPACING PER IFGC. USE WEATHER-RESISTANT BLOCKING MATERIAL PROVIDING SOLID SUPPORT UNDER PIPE. LOOSE-CLAMP BLOCKS TO PIPE. APPLY SPECIFIED / APPROVED, ROOF-COMPATIBLE SLIP SHEET TO UNDERSIDE OF BLOCKS WITH METAL FASTENERS AT SIDES OF BLOCKS.**