

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20191098
Address: 4060 NE TIMBERLAKE CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Thursday, October 17, 2019

Corrective Action Required:

1 Misc

FRAMING:

- Install double joist under front bedroom closet wall per plan
- Provide full bearing support for lvl beam at rear dining
- Fb basement wall per code

ELECTRICAL:

- Install a receptacle at foyer wall wider than 3 ft
- **Cannot use the dedicated 20 amp garage circuit for the foyer outlet. This circuit can only supply the front entry outdoor receptacle only. Use other general lighting&receptacle circuit instead

**OK TO INSULATE

Comments: