

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20191817
Address: 1200 NE GOSHEN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Thursday, October 17, 2019

Corrective Action Required:

1 Misc

PROVIDE 3/4" GRAVEL AT LOT ENTRANCE. NO FURTHER INSPECTION IS
EROSION CONTROL IS NOT IN COMPLIANCE

FRAMING:

-Fb basement wall vertically at ten ft or less; use 3/4" nominal sheathing for fire blocking, not 1/2"; Fb wall from joist space and soffit

**Fb wall every ten ft or less: small 1" or less gap between stud and foundation wall can be foamed with fireblocking foam. For larger gap, use 3/4" sheathing or 2x lumber

**OK TO INSULATE

**GROUNDING CONNECTION MUST BE ACCESSIBLE

Comments: