

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191809
Address: 851 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	Khanh Nguyen	Failed	Thursday, October 17, 2019

Corrective Action Required:

1 Misc

THE BUILDER FAILED TO CONTACT THE CITY FOR THE FOOTING INSPECTION AND INSTEAD LEFT A VOICE MESSAGE. AFTER TALKING TO HIM (MR. PETER), I STOPPED BY THE SITE, BUT THE FOOTING WAS ALREADY MOSTLY Poured. I CALLED HIM AND REQUESTED THAT THE ENGINEER OF RECORD MUST SUBMIT TO THE CITY THE LETTER APPROVING THE FOOTING. GROUNDING TO UFER, APPARENTLY, WAS NOT DONE

Comments: