

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191873
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	John DiMauro	Partial	Friday, October 18, 2019

Informational:

1 Misc

The Redford crew started the sanitary sewer install today. The crew cored into the three existing manholes. The crew installed line 1 from station 0+00 to approx station 4+00. Photos of the install are uploaded to the system.

Comments: