

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192719
Address: 350 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Grading/Excavation/Fill Inspection	Marquelle Williams	Partial	Monday, October 21, 2019

Informational:
1 Misc

SEPTEMBER 26, 2019

Upon Inspectors arrival, Advantage Fire crew was excavating soil and removing old fire line.

Informational:
2 Misc

SEPTEMBER 27, 2019

Inspector came back on site to verify that Advantage Fire had installed the proper amount of gravel below and above Fire Line before crew could backfill.

Comments: