

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192719
Address: 350 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	Marquelle Williams	Partial	Friday, October 18, 2019

Informational:
1 Misc SEPTEMBER 27, 2019

Advantage Fire had excavated and removed old fire line upon arrival. Crews had also installed new fire line from STA. 3+75.87 to approx. 3+50. Crews left space for thrust blocks and also powder coated bolts. The fire line has been fully poly wrapped.

Informational:
2 Misc OCTOBER 1, 2019

Advantage Fire Crews continue to install Fire Line from approx STA 3+50 to STA 1+25

Comments: