

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20190685  
Address: 4501 SW NAUTILUS PL, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sidewalk Inspection</b>	John DiMauro	Partial	Monday, October 21, 2019

Corrective Action Required:

1	Misc	PRE POUR INSPECTION
---	------	---------------------

There appears to be sufficient compacted aggregate.

The forms for the ADA ramp section of the sidewalk are out of compliance.  
The remainder of the sidewalk forms appear to be set in compliance.

The contractor is going to make corrections to the ADA forms prior to pouring the ramp and call back for pre-inspection.

Informational:

2	Misc	PRE POUR INSPECTION
---	------	---------------------

The crew made corrections to the ADA ramp section of the sidewalk. I will return for a follow up post pour inspection at a later date.

**Comments:**