

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20193021
Address: 2700 NE MCBAIN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Commercial	Khanh Nguyen	Failed	Monday, October 21, 2019

Corrective Action Required:

1	Misc	-PLUG OPENING AT BOTTOM OF DISCONNECT ENCLOSURE -INSTALL THE EQUIPMENT GROUNDING CONDUCTOR FOR THE FEEDER. WHERE DOES THE FEEDER GO TO? -250.24 REQUIRES THAT THE GROUNDING ELECTRODE CONDUCTOR (GEC) BE CONNECTED TO THE SERVICE GROUNDED CONDUCTOR, OR A JUMPER SAME SIZE AS THE GEC CONNECT THE GEC TO THE BUS BAR THAT THE SERVICE GROUNDED CONDUCTOR IS CONNECTED TO
---	------	---

Comments: