

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20190138
Address: 2240 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Khanh Nguyen	Failed	Tuesday, October 22, 2019

Corrective Action Required:

1 Misc

****TRAILER LOCKED. NO ACCESS TO APPROVED PLAN**

- Protect plumbing (DVW and water lines) where located within 1.25" of surface of stud/track. Shield plate shall extend min 2" above bottom wall track.
- Secure MC within 12" of some of the boxes
- Secure water lines at mud-wall height
- Fasten wall track to floor
- Complete electrical at west side of building

Comments: