

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20191516  
Address: 4713 NE SARATOGA CT, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Erosion Control</b>	Mark Harding	Failed	Tuesday, October 22, 2019

Corrective Action Required:

1	DCM2 Erosion Control	DEFICIENT EROSION CONTROL INSTALLATION. RESTORE EROSION CONTROL ALONG STREET
---	----------------------	--

NO FURTHER INSPECTIONS UNTIL ADEQUATE EROSION CONTROL PROVIDED.

Corrective Action Required:

2	DCM5 Erosion Control	REQUESTED INSPECTION(S) DENIED DUE TO DEFICIENT EROSION CONTROL INSTALLATION.
---	----------------------	---

-----  
Swale at rear yard needs to be Corrected and silt fence established.  
Contact Steve Robbins or Mark Harding  
retaining wall needs to be approved prior to final CofO

**Comments:**