CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20192061

Address: 4717 NE SARATOGA CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Erosion Control Mark Harding Failed Tuesday, October 22,

2019

Corrective Action Required:

1 DCM2 Erosion DEFICIENT EROSION CONTROL INSTALLATION. CLEAN STREET

Control

NO FURTHER INSPECTIONS UNTIL ADEQUATE EROSION CONTROL PROVIDED.

Corrective Action Required:

2 DCM5 Erosion REQUESTED INSPECTION(S) DENIED DUE TO DEFICIENT EROSION CONTROL

Control INSTALLATION.

Swale at rear yard needs to be Corrected and silt fence established. silted in swale needs to be cleaned out and approved by Steve Robbins prior to sod.

Contact Steve Robbins or Mark Harding

Comments: