

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20191873  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sanitary Sewer Construction Inspection</b>	John DiMauro	Partial	Tuesday, October 22, 2019

Informational:

1 Misc

The Redford crew completed the line 1 run to MH 1-5. All the service laterals are installed and the crew plans to pour the trench checks later today. I will return for further inspection of the trench checks and service laterals tomorrow morning prior to back filling and will upload photos of the construction at that time.

**Comments:**