

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20190589
Address: 150 NW MURRAY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Failed	Wednesday, October 23, 2019

Partial Correction:

1 Misc

OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: 1ST FLOOR SPACES INCLUDING CORRIDORS BUT EXCLUDING [124] ;

2ND FLOOR: NOT READY FOR INSPECTION -- RUN LOW-VOLTAGE WIRING MINIMUM 18" ABOVE GRID BEFORE REQUESTING INSPECTION.

INSTALL NO CEILING TILE BEFORE ABOVE-CEILING INSPECTION EXCEPT THOSE FEW REQUIRED FOR MOUNTING OF DEVICES.

Partial Correction:

2 Misc

OK TO COVER WHEN READY GWB CEILING / SOFFIT / BULKHEAD FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING LOCATIONS: CEILINGS AT WEST STAIRWELL @: 1ST FLOOR; 2ND FLOOR;

Comments: