

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191873
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	John DiMauro	Partial	Wednesday, October 23, 2019

Informational:

1 Misc

The Redford crew installed the main and service laterals from station 0+00 to 4+00. The laterals and trench checks are installed for lots 111-114 & 123-127. Photos of the laterals and trench checks are uploaded. The crew is currently setting MH 1-4 and preparing to run the line to MH 1-5. I will return later today for further inspection.

Comments: