

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 64081500 NW PRYOR RD, LEES SUMMIT, MO 64081450
NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Sewer Construction Inspection	Ronald Paynter	Partial	Thursday, October 24, 2019

Informational:

1 Misc

Jim's crew has completed storm lines 1 and 16. They are working on storm line 2. Curb inlet box 2-5 was manufactured wrong and has to be replaced. They also set storm lines A and B. Field inlet B-0 is setting high compared to neighboring yard. They need to reshoot elevations and see what is wrong and how to correct the issue. RP 10-18-19

Informational:

2 Misc

Darren's crew reset the corrected curb inlet 2-5 and curb inlet 2-6. They also set 60 ft of storm pipe. RP 10-24-19

Comments: